



MAXIMUM SLOPE LENGTH (FT) ABOVE FILTER SOCK				
SLOPE - PERCENT	8 INCH	12 INCH	18 INCH	24 INCH
2 (OR LESS)	300	375	500	650
5	200	250	275	325
10	100	125	150	200
15	70	85	100	160
20	50	65	70	130
25	40	50	55	100

- GENERAL NOTES**

 - CONTRACTOR SHALL PROVIDE, MAINTAIN, AND INDICATE ON THIS PLAN:
 - CONTAINER AND MATERIALS STORAGE AREA
 - FUELING AREA
 - STOCKPILE LOCATIONS
 - SANITARY AREA
 - CONCRETE WASTE MANAGEMENT
 - TRASH STORAGE AREA
 - LAYDOWN & CONSTRUCTION TRAILER AREAS (OTHER APPROPRIATE BEST MANAGEMENT PRACTICES)
 - PRIOR TO CONSTRUCTION, SITE IS AGRICULTURAL LAND.
 - REFER TO SHEET C-200 AND C-201 FOR ADDITIONAL GENERAL NOTES.
 - THIS PLAN SHOULD BE UPDATED AS NEEDED BY THE CONTRACTOR TO PROPERLY ACCOMMODATE FIELD CONDITIONS DETERMINED ON SITE AND THROUGHOUT CONSTRUCTION ACTIVITIES.
- BENCHMARKS**

SITE BENCHMARKS/CONTROL POINTS:

BM #1: NORTHING = 246652.8200
EASTING = 217873.5160
ELEV = 670.32

BM #2: NORTHING = 124596.1560
EASTING = 2220028.1840
ELEV = 667.58
- SEQUENCE OF CONSTRUCTION**

 - INSTALL STABILIZED CONSTRUCTION ENTRANCE.
 - INSTALL SILT FENCE, SILT FENCE ROCK OUTLETS, EROSION CONTROL BLANKET, FILTER SOCK OR APPROVED EQUIVALENT EROSION CONTROL BMP'S
 - PREPARE TEMPORARY PARKING AND STORAGE AREAS, UPON IMPLEMENTATION AND INSTALLATION OF THE FOLLOWING AREAS: TRAILER, PARKING, LAY DOWN, PORTA-POTTY, WHEEL WASH, CONCRETE WASHOUT, FUEL AND MATERIAL STORAGE CONTAINERS, SOLID WASTE CONTAINERS, ETC. DENOTE THEM ON THE SITE MAPS IMMEDIATELY AND NOTE ANY CHANGES IN THE LOCATIONS AS THEY OCCUR THROUGHOUT THE CONSTRUCTION PROCESS.
 - CLEAR/GRADE THE SITE AS NECESSARY. TEMPORARILY SEED DISTURBED AREAS, AND INSTALL EROSION CONTROL BLANKET AS NEEDED THROUGHOUT CONSTRUCTION, THAT WILL BE INACTIVE FOR 14 DAYS OR MORE OR AS REQUIRED BY THE GENERAL PERMIT.
 - STABILIZATION OF ALL EXPOSED SOIL AREAS MUST BE INITIATED IMMEDIATELY TO LIMIT SOIL EROSION BUT IN NO CASE COMPLETED LATER THAN 14 DAYS AFTER THE CONSTRUCTION ACTIVITY IN THAT PORTION OF THE SITE HAS TEMPORARILY OR PERMANENTLY CEASED.
 - BEGIN GRADING AND CONSTRUCTING ACCESS ROADS, PILE DRIVING, RACKING INSTALLATIONS, SOLAR MODULE PLACEMENT, FENCING, UTILITY POLE AND OVERHEAD WIRES, AND UTILITY TRENCHING.
 - PROVIDE PERMANENT SEEDING/STABILIZATION PER THE LANDSCAPE PLAN. INSTALL FILTER SOCK WITHIN ARRAY AREA ONCE GRADING AND SEEDING IS COMPLETE.
 - ALL STOCKPILES ARE TO BE REMOVED AS PART OF THE PERMANENT STABILIZATION OF THE SITE.
 - REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES (ONLY AFTER SITE IS FULLY STABILIZED AND APPROVED BY THE COUNTY).
- TEMPORARY LAYDOWN AREA CONVERSION SEQUENCE**

 - ONCE CONSTRUCTION IS COMPLETE, REMOVE GRAVEL, STRUCTURAL FILL, AND FABRIC FROM TEMPORARY LAYDOWN AREA.
 - RIP AND/OR SCARIFY SOIL AT A DEPTH OF AT LEAST 18" BELOW GRADE.
 - FILL TEMPORARY LAYDOWN AREA WITH EXISTING NATIVE SOIL TO A MAXIMUM OF WITHIN 6" OF ADJACENT GRADE.
 - REPLACE TOPSOIL IN TEMPORARY LAYDOWN AREAS TO MATCH ADJACENT GRADE OR FILL AREA WITH EXCESS TOPSOIL ONLY IF NATIVE SOILS NOT AVAILABLE.
 - USE SOIL AMENDMENTS, AS NECESSARY, TO BRING SOIL BACK TO ORIGINAL CONDITION.
- EROSION CONTROL NOTES**

(A) MATERIAL DELIVERY AND STORAGE.

(B) STOCKPILE MANAGEMENT. CONTRACTOR TO SET UP STOCKPILE AREA. CONTRACTOR TO LOCATE UNLESS OTHERWISE SHOWN. REFER TO DETAIL 6, SHEET C-701.

(C) SANITARY AREA. CONTRACTOR TO LOCATE UNLESS OTHERWISE SHOWN.

(D) CONCRETE WASHOUT. LOCATION SHOWN IS APPROXIMATE. CONTRACTOR SHALL CONFIRM LOCATION SHOWN AND UPDATE THIS MAP/NOTIFY THE COUNTY IF THE LOCATION IS REVISED. REFER TO DETAIL 5, SHEET C-701.

(E) SEDIMENTATION/SILT FENCE WITH WIRE SUPPORT. REFER TO DETAIL 7, SHEET C-701 CONTRACTOR TO MAINTAIN DURING ALL GRADING & MOBILIZATION ACTIVITIES.

(F) TEMPORARY STABILIZED CONSTRUCTION ENTRANCE/EXIT AND TIRE WASH RACK. REFER TO DETAIL 3 AND 4, SHEET C-701.

(G) VEHICLE AND EQUIPMENT MAINTENANCE. LOCATION SHOWN IS APPROXIMATE. CONTRACTOR SHALL CONFIRM LOCATION SHOWN AND UPDATE THIS MAP/NOTIFY THE COUNTY IF THE LOCATION IS REVISED.

(H) TRASH/RECYCLING STORAGE. LOCATION SHOWN IS APPROXIMATE. CONTRACTOR SHALL CONFIRM LOCATION SHOWN AND UPDATE THIS MAP/NOTIFY THE COUNTY IF THE LOCATION IS REVISED.

(I) FIXED KNOT FARM FENCE. REFER TO DETAIL 1, SHEET C-700.

(J) PRELIMINARY LOCATION OF CONSTRUCTION TRAILERS. TRAILER AREAS UP TO CONTRACTOR DISCRETION BASED ON SITE CONDITIONS.

(K) PRELIMINARY LOCATION OF TEMPORARY GRAVEL LAYDOWN AREAS. LAYDOWN AREAS UP TO CONTRACTOR DISCRETION BASED ON SITE CONDITIONS. REFER TO DETAIL 1, SHEET C-701.

(L) FILTER SOCK SEDIMENT CONTROL. REFER TO DETAIL 2, SHEET C-701.

(M) SILT FENCE ROCK OUTLET. REFER TO DETAIL 3, SHEET C-702.

(N) EROSION CONTROL BLANKET. REFER TO DETAIL 1, SHEET C-702.

(O) LOW WATER CROSSING. REFER TO DETAIL 2, SHEET C-702.

Kimley-Horn and Associates, Inc.
2005 KIMLEY-HORN AND ASSOCIATES, INC.
570 LAKE COOK ROAD, SUITE 200
DEERFIELD, IL 60015
WWW.KIMLEY-HORN.COM

05000 Main Street, Suite 100, Morris, IL 61201
Tel: (815) 461-1440 Fax: (815) 461-1425 Web: www.kh.com

PROJECT CODE: 138883

Rev	Issued For	Date
0	90% CIVIL PLANS	6/12/2025
1	ISSUED FOR REVIEW	8/1/2025
2	ISSUED FOR PERMIT	10/28/2025
3	ISSUED FOR CONSTRUCTION	11/19/2025
4	IFC REV. 1	02/09/2026
5	IFC REV. 2	02/27/2026

11-1-2025
DATE OF EXPIRATION: 11/30/2025

CEMETERY SUN LLC
SCHUYLER COUNTY

24638 ADAMS ROAD, FREDRICK
(SCHUYLER COUNTY), IL 62639

Project: OVERALL EROSION CONTROL PLAN

Dwg No: C-400

Size: D

Sheet Rev: 4

Approved by: APK

Drawn by: LAD

Company Confidential - This drawing or print is the property of Knobelsdorff and is subject to return on request. The design concepts and information contained herein are proprietary to Knobelsdorff and its subsidiaries and are submitted in confidence. They are not transferable and must be used only for the purpose for which the Drawing/print is expressly loaned. They must not be disclosed, reproduced, or otherwise used without the express written consent of Knobelsdorff. All patent rights are reserved unless they are expressly assigned in writing by a duly authorized representative of Knobelsdorff.